

GOVERNMENT OF TELANGANA
ABSTRACT

NABARD RIDF XX – Construction of 5 vent, 6 mt span slab culvert @ Km 3/0 on R/f Bahadurpur to Jamini, Jainath (M), Adilabad District – According Extension of Agreement Time up to 31.10.2017 - Orders-Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT
G.O.Rt.No. 552

Dated: 24-08-2017

Read the following:-

- 1.G.O.Rt.No.221, PR&RD (Progs.II) Dept., dated.4.04.2015.
- 2.G.O.Rt.No.287, PR&RD (Progs.II) Dept., dated.12.04.2016.
- 3.From the ENC, PR, Hyd., Lr.No.AEE-I/DEE-III/NABARD RIDF –XX/jamini/ADB/2015, dated.22.07.2017.

<<>>

ORDER:

In the circumstances reported by the Engineer in Chief, Panchayat Raj, Hyderabad in his letter 3rd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.10.2017 (i.e. 269 days) without imposing a penalty in respect of work "Construction of 5 vent, 6 mt span slab culvert @ 3/0 Km on R/f Bahadurpur to Jamini, Jainath(M), Adilabad District" as the delay is not attributed to the contractor due to change of structure from Bridge to Bridge-cum-Checkdam.

2. The Engineer in Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT(FAC)

To
The Engineer in Chief, Panchayat Raj, Hyderabad.
Copy to:
The PS to M(PR&RD)
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER